

SECRET

Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030088-1

29 October 1968

MEMORANDUM FOR: Chief, Logistics Branch/SSD/TSSG/NPIC

SUBJECT : Excessive Delay in the Negotiation of a Contract
[redacted] for the Design
of a Site Preparation [redacted]

25X1A

25X1A

1. The purpose of this memorandum is to direct attention to
a delayed lead time in negotiating a contract [redacted]
[redacted] for the design of the [redacted] Site Preparation [redacted]

25X1A

25X1A

2. A chronological sequence of events is as follows:

25X1A

(a) 8 July 1968

25X1A

NPIC received concept drawings and a construction cost
estimate [redacted] for the [redacted] Site.

25X1A

25X1

25X1A

(b) 11 July 1968

Logistics Branch requested from PPBS, NPIC's fan account
number for funding the site preparation. [redacted] PPBS,
requested more information on the cost estimate which was given
[redacted] was told we could not go forward with the de-
sign phase until we received authority to spend the money.

25X1A

25X1A

(c) 12 July 1968

25X1A

[redacted] Logistics Branch to draft a memorandum for
the DDI and DDS concurrence and approval.


(d) 23 July 1968

A rough draft directed to the Chief, LSD/OL, through DDI
and DDS requesting authorization to accomplish necessary altera-
tions, was forwarded to the Chief, TSSG's office for editing, prior
to final typing.

Declass Review by NIMA/DOD

Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030088-1

SECRET



SECRET

(Page 2)

(e) 13 August 1968

A final memorandum directed to the Director of Logistics, through the DDI and DDS left NPIC. This memorandum signed by the Director of NPIC, requested that authorization be granted and a work request issued to GSA to accomplish alterations and modifications necessary to prepare the site. In addition, in paragraph one of this memorandum, it specifically stated that work should be completed by 15 August 1969, to meet the scheduled installation date for the equipment.

(f) 21 August 1968

The memorandum of 13 August 1968, requesting authorization to prepare the site, was concurred by [] Deputy Director of Intelligence.

25X1A

(g) 4 September 1968

The memorandum of 13 August 1968, requesting approval for the site preparation, was approved by [] the Deputy Director for Support. A footnote appended to NPIC's return copy, stated that request for the site preparation was approved with the understanding that;

25X1A

1. The work request for GSA should be issued only after preliminary drawings and specifications have been reviewed by RECD/OL, and the Design and Construction Division, Region 3, GSA.

2. That drawings and specifications mentioned in this memorandum (paragraph three) are actually preliminary and not final.

(h) 5 September 1968

The Logistics Branch received a copy of a solicited proposal to prepare working drawings [] from the firm []. In this proposal, a fee [] was established for the design phase, with the fee proposal subject to negotiations and change if not accepted within thirty days after 5 September 1968.

25X1A

25X1A

25X1A

SECRET

SECRET

Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030088-1

(Page 3)

(i) 23 September 1968

25X1A

A memorandum to the Chief, RECD/OL, from the Executive Officer, TSSG, requested RECD/OL to concur and engage [] to prepare drawings for the [] site.

25X1A

(j) 15 October 1968

A courtesy copy of a memorandum addressed to the Chief, LSD/OL, from the Chief, RECD/OL, was received in the Logistics Branch, NPIC. This memorandum approved the concept drawings referred in the footnote of the memorandum of 13 August 1968. Further, it stated that this office (RECD/OL) has no objection to the selection [] as the designer, and had informally received the concurrence of GSA in this selection. Further, it stated a letter forwarding the work order to GSA should cite the reasons for the use [] as the designers of the site. In addition, an attachment to this memorandum contained a scope of work (paragraph four) to wit; the construction contract should provide for the completion of all contract work prior to 19 August 1969. In connection with this requirement, a CPM network should be specified targeting site completion on that date.

25X1A

(k) 21 October 1968

25X1A

The Chief, BSS/SSD/TSSG, visited [] Langley this date to ascertain the status of negotiations of this contract between GSA []. He was told by [] that the memorandum cited in paragraph (i), had been received in LSD and action was being taken in the offices of Logistics Services Division.

25X1A

(l) 25 October 1968

25X1A

The Chief, BSS/SSD/TSSG, queried [] as to the status of the contract and was informed that [] DDS office, required further justification from RECD/OL, and that he had hand carried such information [] on that day.

25X1A

25X1A


(m) 25 October 1968

Memorandum to GSA typed in [] office and sent to the Chief, LSD/OL.

25X1A

Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030088-1

SECRET



SECRET

Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030088-1

(Page 4)

(n) 28 October 1968

Memorandum sent to Chief, LSD, to the Director of Logistics for his signature.

3. An analysis of the chronological order of events cited in paragraph two above, shows that it has taken 3 1/2 months to move paper work from the Logistics Branch through all of the channels we are required to go through for a simple contract to be negotiated with an outside contractor. As you are aware through past experiences, the average time for a site preparation through GSA bidding and sources, is approximately one year. We have constantly maintained that this site must be prepared, readied to receive equipment by August 1969. Our logical conclusion, therefore, would be that we are a minimum of 2 1/2 months behind time in our site preparation necessary to receive the equipment in August 1969.

4. As a result of this undue delay in moving paper work throughout the various established channels in NPIC, CIA and GSA, we can expect a costly overrun in the [] contract. It is a well known fact that ninety per cent of the personnel [] is engaged solely in the design and the fabrication of the instrument in question. Their labor cost [] per month which will have to be borne by NPIC for this 2 1/2 months delay in site preparation, because new technicians cannot be trained for this installation.



Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030088-1

SECRET

